



Holder Construction Company
Weekly Activity Report
Georgia Museum of Art Expansion and Renovations
At the University of Georgia

Date: Week of July 20th, 2009

Report No. 3

Current week- Activities/Issues:

- Continued to pour footings for the new gallery.
- Continued to excavate foundations.
- Poured footings for the connector.
- Excavated and exposed the existing building foundations at the connector.
- Finished site clearing and tree removal at the new storage bar addition.
- Installed the temporary exterior wall in preparation for main stairwell demo.
- Continued utility exploration at the North Storage Bar
 - Located the domestic water line.
 - Located the chilled water lines.
 - Found an emergency power feed that runs under the new foundation.
 - Found a sewer line that runs under the new foundation.
- Resteel delivery for the balance of the new gallery foundations
- Installed new storm and sewer lines.

Next week- Activities/Issues:

- Continue to excavate for gallery and connector footings/foundations.
- Continue to pour footings for the new gallery and connector.
- Continue to excavate and install site utilities and manholes.
- Start the demolition of the exterior canopy and main stairwell.
- Cap existing utilities at the main stairwell.
- Place GAB and asphalt binder under new gallery.
- Install temporary lines for domestic water, chilled water and emergency power feed at the storage bar addition.
- Prepare crane roads and staging areas for structural steel deliveries.

Weather:

Sun.	Mon.	Tues.	Wed.	Thurs.	Fri.	Sat.
85/58	89/60	90/61	89/65	90/68	91/69	91/70
PC	S	PC	PC	R/PC	PC	S
PC – Partly Cloudy	CL – Cloudy	S- Sunny	R – Rain	W – Windy		

Rain Events this week: **[0]** Rain Events to date:**[0]** Time lost due to weather:**[0]**

Inspections/Testing:

- Footing compaction testing.
- Stone/backfill material testing.
- Rebar inspections.
- Concrete cylinder testing.
- Sprayed foundations for termite control.
- Underground utility inspections.

Trade Contractors on site:

Contractor	Trade	Employees on site
Liberty Grading	Earthwork and Site Utilities	10
Morley Environmental	Selective Demolition	0
Lafarge Concrete	Concrete Materials	1
Rebar Erections	Resteel Placement	3
Arrow Exterminators	Soil Poisoning – Termite Control	1
McKinney’s Mechanical	HVAC	3
CMC Rebar	Resteel Materials	1

Safety:

- Weekly safety meetings held at 7:00 AM on Tuesdays.
- Stretch and flex every morning.
- Reminder to all team members. Proper attire, hard sole shoes, hard hats, safety glasses, safety vests are required on site.

Quality Control:

- Daily inspections of onsite work by Superintendent and Foremen.
- Daily inspections by HCC and Liberty of erosion control.
- OUA Resident Engineering Inspector makes daily jobsite visits.

Environmental:

- None.